BILL OF QUANTITIES DIRECT LABOUR FOR 500KW MINING SETUP FACILITY IN BAYELSA

S/N	Description	QTY	Unit	Price	Amount
	Site Preparation and Civil works				
A	Clearing of site by removing all shrubs and bushes		Sum		0
B	Bulk excavation for Concrete Poles (4) with hanging and Earthing		Sum		170,000
C	Pad Foundation Excavation		Sum		150,000
D	Concrete base for transformer		Sum		244,000
E	Concrete in Pad Foundation for Container		Sum		450,000
F	Y12 Reinforcement bar in Pad Foundation		Sum		210,000
	Site Preparation carried to Summary				**1,224,000**

	TRANSFORMER ACCESSORIES AND INSTALLATION				
B	concrete Poles	4	Nr	170,000	680,000.00
C	Installation of Poles	4	Nr	60,000	240,000.00
D	Gang isolator	1	Nr	450,000	450,000.00
E	50mm iron pipe for gang Isolator Contorl	1	Nr	45,000	45,000.00
F	Aluminium conductor	150	m	3,800	570,000.00
G	800Ampere Feeder Pillar	1	Nr	750,000	750,000.00
H	Disk insulator	8	Nr	14,000	112,000.00
J	U-Channel	8	Nr	55,000	440,000.00
K	angle Channel	6	Nr	42,000	252,000.00
L	Barrel Insulator	6	Nr	3,700	22,200.00
M	10 inch Bolt and Nut	10	Nr	8,000	80,000.00
N	9 inch Bolt and Nut	30	Nr	7,500	225,000.00
O	Stay wire	3	Nr	7,000	21,000.00
P	70mm single core Pvc Cable	16	m	13,500	216,000.00
Q	70mm single core naked copper for Earthing	150	m	7,500	1,125,000.00
R	Lighting Arestor	1	Nr	130,000	130,000.00
S	500mm Single Core Armored cable	40	m	87,000	3,480,000.00
T	**Cable Lock**				
i	500mm Cable lugs	16	Nr	16,000	256,000.00
ii	70mm Cable lugs	6	Nr	3,200	19,200.00
iii	Cable Lock Machine	1	Nr	70,000	70,000.00
					9,183,400

A	2m long pointed Earth Rod	10	Nr	10,000	100,000.00
B	Installation of Transformer and Builders work		Sum		1,700,000.00
C	certification of NEMSA		Sum		1,200,000.00
D	Testing of the Transformer		Sum		590,000.00
E	Transportation of cables		Sum		650,000.00
F	Fencing of Transformer including barb wire and Danger Sign with Granite as floor Finishing		Sum		457,000
					4,697,000.00
	Page 3				9,183,400
	Page4				4,697,000.00
	500KW 11 TRANSFORMER ACCESORIES AND INSTALLATION Carried to Summary				**13,880,400**

	20Ft X 8Ft Steel Container Fabrication for housing Miner (3Nrs)				
	METAL				
B	2'' X 2'' Steel pipe	30	Nr	17,500	525,000.00
C	1 1/2 Steel Pipe	12	Nr	7,800	93,600.00
D	3/4 Steel pipe	40	Nr	3,900	156,000.00
E	06.8 Steel Black sheet	38	Nr	28,000	1,064,000.00
G	1'' X 1'' Steel pipe	28	Nr	4,200	117,600.00
H	Net wire	5	Nr	17,000	85,000.00
J	Flat bar	2	Nr	7,500	15,000.00
	Electrode	6	Nr	9000	54,000.00
K	Gloss Paint	20	Litres	3,400	68,000.00
L	Transportation of Steel Materials		Sum		720,000
M	Builders work for Steel Container Fabrication and Erection		Sum		520,000
N	**Wood Work For Floor Insulator**				
i	Marine board for Container floor	7	Nr	25,000	175,000.00
ii	50X100 Hard wood	19	Nr	800	15,200.00
iii	Iron Net	4	Bundle	17,000	68,000.00
iv	50X25mm Hard wood	15	Nr	700	10,500.00
v	Pattern wood	20	Nr	350	7,000.00
vi	Nail	28	Kg	450	12,600.00
vii	Builder work for container floor Finishing		Sum		110,000
	20Ft X 8ft Steel Container and wooden floor Finish				
	Carried to Summary				**3,816,500**

	Wiring of Container, Ethernet Connection and Security hardwares				
A	800 Ampere Breaker, 160A breaker and Copper bar	1	Nr	957,000	957,000.00
B	16mm single core copper wire	4	Bundle	375,000	1,500,000.00
C	16mm cable lock	2	Bundle	15,000	30,000.00
D	2inch X 3inch PVC Trunking	4	Nr	6,500	26,000.00
E	1 1/2inch X 2inch PVC Trunking	2	Nr	3,200	6,400.00
F	WLan Cable	1	Bundle	45,000	45,000.00
G	WLan Connector (RG47)	2	Bundle	25,000	50,000.00
H	WLan Remote Tester	2	Nr	24,000	48,000.00
J	Network cable cripping tool (slicing tools)	2	Nr	3000	6,000.00
K	48 Ports Ethernet switch	3	Nr	138,000	414,000.00
L	Power Distribution Unit 12pots	12	Nr	450,000	5,400,000.00
N	100w halogen security light	6	Nr	40,000	240,000.00
O	Builders work for Wiring and Ethernet Connection		Sum		320,000
	Wiring of Container, Ethernet Connection and Security Carried to Summary				**9,042,400**

	PREMISES FENCING WITH STEEL POLES AND BOARD				
A	Steel Pole	30	Nr	21,000	630,000.00
B	Wire Net	10	Bundle	40,000	400,000.00
C	Aluco Partition Board	80	Nr	22,500	1,800,000.00
D	Cement	20	Nr	8500	170,000.00
E	Sand	5	Ton	32,000	160,000.00
F	Granite	15	Ton	45,000	675,000.00
G	Barb wire net	6	Bundle	17000	102,000.00
H	Steel gate	1	Nr	370,000	370,000.00
J	Binding Wire	2	Bundle	25,000	50,000.00
	Builders work		Sum		450,000
	PREMISES FENCING CARRY TO SUMMARY				**4,807,000.00**

	SECURITY HOUSE				
A	2'' X 2'' Steel pipe	10	Nr	17,500	175,000.00
B	1 1/2 Steel Pipe	22	Nr	7,800	171,600.00
C	06.8 Steel Black sheet	15	Nr	28,000	420,000.00
D	Gloss Paint	5	Litres	3,400	17,000.00
	Builders work		Sum		1,200,000
	SECURITY HOUSE TO SUMMARY				**1,983,600.00**

Summary

2	Site Preparation and Civil works	1,224,000
3	500KW 11 TRANSFORMER ACCESSORIES AND INSTALLATION	13,880,400
4	Steel Container and wooden floor Finish	3,816,500
5	Wiring of Container and Ethernet Connection	9,042,400
6	Premises Fencing	4,807,000
7	Security House	1,983,600.00
	TOTAL SUM IN NAIRA	**34,753,900**
	TOTAL SUM IN USD	**23,968.21**
	ADD 10% PROFESSIONAL FEE	**2,396.82**
	TOTAL	**26,365.03**